City of Fayetteville Staff Review Form

2015-0293

Legistar File ID

7/7/2015

City Council Meeting Date - Agenda Item Only N/A for Non-Agenda Item

Paul Libertini	6/18/2015	Engineering /
	0/10/2013	Development Services Department
Submitted By	Submitted Date	Division / Department

Action Recommendation:

A Resolution to approve a Contractual Agreement with College Marketplace (Fayetteville), LLC in which the City agrees to pay the cost of \$186,202.50 for the installation a traffic signal at the intersection of College Avenue and Masonic Drive, and to approve a Budget Adjustment.

Budget Impact:

4520.9555.5809.00		Sales Tax	Construction	Bonds						
Account Number			Fund							
06035.4000		Cost Shares/Contingency								
Project Number		Project Title								
Budgeted Item? Yes		Current Budget	\$	150,000.00						
		Funds Obligated	\$	-						
		Current Balance	\$	150,000.00						
Does item have a cost? Yes		Item Cost	\$	186,202.50						
Budget Adjustment Attached? Yes	<u></u>	ıdget Adjustment	\$	36,203.00						
	R	emaining Budget	\$	0.50						
revious Ordinance or Resolution # 92	-14			V20140						
riginal Contract Number:		An	proval Date:							

Comments:

MEETING OF JULY 7, 2015

TO: Mayor and City Council

THRU: Don Marr, Chief of Staff

Jeremy Pate, Development Services Director

Chris Brown, City Engineer

FROM: Paul Libertini, Staff Engineer

DATE: June 18, 2015

SUBJECT: A Resolution to approve a Contractual Agreement with College Marketplace

(Fayetteville), LLC in which the City agrees to pay the cost of installing a traffic signal at the intersection of College Avenue and Masonic Drive, and

to approve a Budget Adjustment.

RECOMMENDATION:

Staff recommends approval of the attached Contractual Agreement with College Marketplace (Fayetteville), LLC in the amount of \$186,202.50 for the installation of the subject traffic signal.

BACKGROUND:

On May 6, 2014, the Fayetteville City Council passed and approved Resolution No. 92-14 expressing the City Council's intention to pay for the installation of a traffic signal at College Avenue and Masonic Drive, if Whole Foods, Inc. constructs its store at this intersection. This resolution also approved a budget adjustment of \$150,000.00 for the estimated cost of the installation of the traffic signal and appurtenances.

DISCUSSION:

The traffic signal installation is substantially complete and has been installed per the approved engineering plans. The actual construction cost as supported by the attached invoices for the traffic signal and appurtenances is \$186,202.50. This includes the cost of \$10,520.00 for construction staking, concrete flatwork for ADA ramps, and pavement markings (striping) of the intersection. College Marketplace (Fayetteville), LLC has requested that the City issue a partial payment for \$150,000.00, and staff has submitted a check request to the Accounting Department as of June 17th. Staff has reviewed the pay estimate submitted by the S.J. Collins Enterprises and recommends reimbursement of \$186,202.50. The attached Budget Amendment is requested to cover the difference in costs from the original estimate to the actual costs as verified.

BUDGET/STAFF IMPACT:

Reimbursement of the cost of the traffic signal installation shall be paid from the Cost Share account of the Transportation Bond Fund.

Attachments:

Cost Share Agreement (Contractual Agreement)
Pay Request – S.J. Collins Enterprises
Resolution No. 92-14

CONTRACTUAL AGREEMENT

WHEREAS, College Marketplace (Fayetteville) LLC., has hired an engineer for the design and contractor(s) for the construction of a Traffic Signal at the intersection of College Avenue and Masonic Drive;

WHEREAS, on May 6, 2014, the Fayetteville City Council passed and approved Resolution No. 92-14 which approved a budget adjustment of \$150,000.00 for the estimated cost to install a traffic signal at College Avenue and Masonic Drive; and

WHEREAS, the actual construction costs to install the traffic signal and appurtenances is \$186,202.50.

NOW, THEREFORE, the City Council of the City of Fayetteville, Arkansas and College Marketplace (Fayetteville) LLC., agree as follows:

- 1. Upon the City Council and/or the Mayor approving and accepting the traffic signal installation, the City of Fayetteville agrees to:
 - A. Pay the reimbursement cost of \$186,202.50 for the aforementioned traffic signal construction as designed by Remy Kemp Associates, Inc. and Jorgensen & Associates engineer(s) and made a part of this agreement.
 - B. Make all efforts to provide payment to College Marketplace (Fayetteville) LLC. within thirty (30) days after City Council approval and receipt of the invoice(s), but cannot guarantee the thirty day schedule.
- 2. College Marketplace (Fayetteville) LLC. agrees to:
 - A. Provide the necessary and normal project management, inspection, and testing, as necessary, for a complete and acceptable traffic signal installation.
 - B. Provide a copy of the invoice(s) from the Contractor and a completed lien waiver executed by the Contractor upon acceptance of the traffic signal installation by the City of Fayetteville.

3. It is further understood that the contract for construction is between College Marketplace (Fayetteville) LLC. and his Contractor(s) and that the City has no contractual obligation with either the Contractor or the Engineer. The City's only obligation shall be to participate in a contractual agreement with a not-to-exceed amount of \$186,202.50 for the traffic signal installation and associated construction cost.

IN AGREEMENT WITH ALL THE TERMS AND CONDITIONS ABOVE, WE SIGN BELOW:

College Marketplace (Fayetteville) LLC
By: STEVE COLLINS, Managing Member

College Marketplace Signal and Intersection

at

N. College Avenue and Masonic Drive

Description of Service	Construction Co/Consultant	Bid Price	Project Cost	7
Traffic Study				
Signal Design				•
Signal Close Out				
Survey Intersection				
Signal Construction				1
	Traffic and Lighting Systems -		\$190,317.50	
Concrete Flat Work				\$190,317.50
(includes curb cuts, sidewalks, ramps, curb & gutter connection surface restoration)	Brent Scarbrough		\$4,938.0	-\$9,385 Change Order #1 -\$4,750 Pole Found. Design
Striping				-\$500 Engineer Letter =
(includes arrows, crosswalk, lane striping, stop bars, 200' Entrance Drive & Masonic Drive)	Team Striping, Inc.		\$4,582.0	\$175,682.50 New subtotal from Traffic &
Soil Boring		THE COLUMN TWO IS NOT		Lighting Systems
Pole Foundation Design				
Project Traffic Control				1
(for striping)				7
Construction Staking	Jorgensen	\$1,000.00	\$1,000.00	
AHTD Permit				1
City Permit				
Total Estimated Cost of Constructi	on		\$200.837.5 (

Donnie Perry S.J. Collins Enterprises 5 SW Broad Street Suite B Fairburn, GA 30213 C:850-217-2029 New Total = \$186,202.50

College Marketplace Signal and Intersection

at

N. College Avenue and Masonic Drive

Description of Service	Construction Co/Consultant	Bid Price	Project Cost
Traffic Study			
Signal Design			
Signal Close Out			
Survey Intersection			
Signal Construction			
	Traffic and Lighting Systems		\$190,317.50
Concrete Flat Work			
(includes curb cuts, sidewalks, ramps, curb & gutter connection, surface restoration)	Brent Scarbrough		\$4,938.00
Striping			
(includes arrows, crosswalk, lane striping, stop bars, 200' Entrance Drive & Masonic Drive)	Team Striping, Inc.		\$4,582.00
Soil Boring			
Pole Foundation Design			
Project Traffic Control			
(for striping)			
Construction Staking	Jorgensen	\$1,000.00	\$1,000.00
AHTD Permit			
City Permit			
Total Estimated Cost of Construction	on		\$200,837.50

Donnie Perry S.J. Collins Enterprises 5 SW Broad Street Suite B Fairburn, GA 30213 C:850-217-2029



APPLICATION AND	CERTIFICATE FOR	PAYMENT

EXHIBIT E

PROJECT: Traffic Signal APPLICATION NO.: 2

Whole Foods Supermarket PERIOD TO: 4/30/2015

PAGE ONE OF

PAGES

DISTRIBUTION TO:

OWNER

City of Ok City ARCHITECT

TO (0WNER): College Marketplace (Fayetteville), LLC

P.O. Box 214 Fairburn, GA 30213

FROM CONTRACTOR: Traffic & Lighting Systems, LLC

13305 N. Santa Fe Ave. Oklahoma City, OK 73114

CONTRACT FOR: WHOLE FOODS - FAYETTEVILLE, AR

VIA ARCHITECT:

Fayetteville, AR

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

1. b. ORIGINAL CONTRACT SUM	\$ 180,932.50
2. b. Net Change by Change Orders	\$ 9,385.00
3. b. CONTRACT SUM TO DATE: (Line 1 + 2)	\$ 190,317.50
4. b. TOTAL COMPLETE & STORED TO DATE	\$ 179,732.50
(Column G on G703)	
5. b. RETAINAGE	\$ 17,973.25
a. Completed Work	**************************************
(Column D + E on G703)	
b. Stored Material	\$ -
(Column F on G703)	The state of the s
Total Retainage (Line 5A + 5b or	\$ 17,973.25
Total in Column 1 of G703)	iste
6. b. TOTAL EARNED LESS RETAINAGE	\$ 161,759.25
(Line 4 less Line 5 Total)	
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT	\$ 97,498.12
(Line 6 from Prior Certificate)	
8. b. CURRENT PAYMENT DUE	\$ 64,261.13
9. b. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 28,558.25
(Line 3 less Line 6)	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents. That all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Traffic & Lighting Systems, LLC

DATE: 5/11/15

STATE OF: Oklahoma COUNTY OF: Oklahoma

Subscribed and sworn to before me this /// day of

Notary Public

My Commission Expires:

My Commission Number

15 TRACTURE NO TRA

DEDUCTIONS CHANGE ORDER SUMMARY ADDITIONS Total change orders approved in previous months Total approved this Month

Α	В	С	D		E		F		G			Н		1	
Item No.	EXHIBIT E-1 CONTINUATION SHEET Description of Work	Scheduled Value	Work om Previous pplications (D + E)	(Completed This Period	Pre St (N	terials sently tored lot in or E)	Δ	Total Completed And Stored To Date [D + E + F)	% G/C		Balance To Finish (C-G)	1	Retainage	
1 TY	STEM LOCAL CONTROLLER, TS2 PE 2, (8-PHASES)	\$ 16,675.00	\$ 4,168.75	\$	12,506.25	\$	_	\$	16,675.00	100.00%	\$	-	\$	1,667.5	
2 SE	AFFIC SIGNAL HEAD, LED (3 CCTION, 1 WAY) AFFIC SIGNAL HEAD, LED (4	\$ 6,600.00	\$ 6,600.00			\$	-	\$	6,600.00	100.00%	\$	-	\$	660.0	
3 SE	CTION, 1 WAY) DUNTDOWN PEDESTRIAN SIGNAL	\$ 2,100.00	\$ 2,100.00			\$	-	\$	2,100.00	100.00%	\$	-	\$	210.0	
EL	EAD, LED ECT. CONDUCTORS IN CONDUIT	\$ 2,700.00	\$ -	\$	2,700.00	\$	-	\$	2,700.00	100.00%	\$	-	\$	270.0	
	C/#8 A.W.G.)	\$ 560.00	-	\$	560.00		-	\$	560.00	100.00%		***	\$	56.0	
	AFFIC SIGNAL CABLE (5C/14 AWG) (AFFIC SIGNAL CABLE (7C/14 AWG)	\$ 1,237.50 \$ 1.950.00	-	\$	1,237.50	·	-	\$,	100.00%		-	\$	123.7	
I .	AFFIC SIGNAL CABLE (20C/14	\$ 1,950.00 \$ 2,295.00	-	\$	1,950.00 2,295.00		-	\$ \$,	100.00%		-	\$ \$	195.0 229.:	
	ALVANIZED STEEL CONDUIT (1.25")	\$ 600.00		\$	600.00		_	\$	600.00	100.00%		-	\$	60.0	
ł	DN-METALLIC CONDUIT (2")	\$ 5,250.00	525.00		4,725.00		-	\$	5,250.00	100.00%			\$	525.0	
11 NC	DN-METALLIC CONDUIT (3") DN-METALLIC CONDUIT (3") -	\$ 2,850.00	2,850.00	Φ	4,723.00	\$	<u>-</u>	\$	2,850.00	100.00%		-	\$	285.0	
12 BC	• • •	\$ 8,400.00	\$ 8,400.00			\$	-	\$	8,400.00	100.00%	\$	***	\$	840.	
	DNCRETE PULL BOX (TYPE 2, HD) CAFFIC SIGNAL MAST ARM & POLE	\$ 3,350.00	\$ 3,350.00			\$	-	\$		100.00%	\$	-	\$	335.0	
TR	FOUNDATION (26') AFFIC SIGNAL MAST ARM & POLE	\$ 12,235.00	12,235.00			\$	-		12,235.00	100.00%			\$	1,223.	
TR	(FOUNDATION (45') (AFFIC SIGNAL MAST ARM & POLE	\$ 16,150.00	16,150.00			\$	-		16,150.00	100.00%		-	\$	1,615.	
TR	FOUNDATION (50') AFFIC SIGNAL MAST ARM & POLE FOUNDATION (56')	\$ 16,550.00 \$ 20,530.00	16,550.00			\$	-		16,550.00 20,530.00	100.00%	,	-	-	1,655. 2,053.	
TR	POUNDATION (30) AFFIC SIGNAL PEDESTAL POLE FOUNDATION (10')	\$ 2,625.00	20,530.00			Ф \$	-		2,625.00	100.00%		_	\$	262.	
1	DEO CABLE	\$ 6,270.00	2,020.00	\$	6,270.00		_		6,270.00	100.00%		_	\$	627.	
20 VII	DEO DETECTOR (CLR) DEO PROCESSOR, EDGE CARD (2	\$ 15,960.00	-	\$	15,960.00		-		15,960.00	100.00%		-	\$	1,596.0	
Į.	MERA)	\$ 11,550.00	\$ =	\$	11,550.00	\$	-	\$	11,550.00	100.00%	\$	-	\$	1,155.	
22 VII	DEO EDGE CARD EXTENDER	\$ 535.00	\$ -	\$	535.00	\$	-	\$	535.00	100.00%	\$	_	\$	53.5	
23 VII	DEO MONITOR (CLR)	\$ 400.00	\$ ~	\$	400.00	\$	_	\$	400.00	100.00%	\$	_	\$	40.0	

А	B EXHIBIT E-1	-	С		D		E	lean weeks	F	eorio com	G			Н		ı
tem No.	CONTINUATION SHEET Description of Work		Scheduled Value		Work From Previous Applications (D + E)		Completed This Period		Materials Presently Stored (Not in D or E)		Total Completed And Stored To Date (D + E + F)	% G/C	Balance To Finish (C-G)		Retainage	
	HICLE DETECTOR RACK (16 ANNEL)	Φ.	4 000 00					(11)(12)(1-22)		φ.	1.0.00.00	10000	_	THE SECOND SECON		
	,	\$	1,260.00		-	\$	1,260.00		-	\$		100.00%		-	\$	126.00
ELE	FENNA CABLE (TYPE 6) ECT. CONDUCTORS FOR	\$	420.00	\$	-	\$	420.00	\$	-	\$	420.00	100.00%	\$	-	\$	42.00
26 LUN	MINAIRES (2C/12)	\$	675.00	\$	-	\$	675.00	\$	-	\$	675.00	100.00%	\$	-	\$	67.50
	NTENANCE OF TRAFFIC ECT. CONDUCTORS IN CONDUIT	\$	2,675.00	\$	1,337.50	\$	1,337.50	\$	-	\$	2,675.00	100.00%	\$	-	\$	267.50
	/#12 AWG, EGC) ECT. CONDUCTORS IN CONDUIT	\$	160.00	\$	-	\$	160.00	\$	-	\$	160.00	100.00%	\$	-	\$	16.00
29 (2C	/#6 AWG)	\$	1,020.00	\$	=	\$	1,020.00	\$	-	\$	1,020.00	100.00%	\$	-	\$	102.00
30 LO	CAL RADIO WITH ANTENNA	\$	3,100.00	\$	-	\$	3,100.00	\$	_	\$	3,100.00	100.00%	\$	_	\$	310.00
31 LUN	MINAIRE ASSEMBLY	\$	2,160.00	\$	2,160.00			\$	_	\$	2,160.00	100.00%	\$	_	\$	216.00
<i>32</i> 18"	STREET NAME SIGN	\$	2.140.00	\$		\$	2,140.00	\$	_	\$		100.00%	\$	_	\$	214.00
50	RVICE POINT ASSEMBLY INTENANCE OF TRAFFIC - EXTRA	\$	2,000.00	\$	2,000.00	ŕ	,	\$	-	\$,	100.00%	•	-	\$	200.00
35 SE	TUP	\$	1,500.00	\$	1,500.00			\$	_	\$	1,500.00	100.00%	\$	_	\$	150.00
0.0	LE FOUNDATION DESIGN GINEER LETTER FOR AHTD POLE	\$	4,750.00	\$	4,750.00			\$	-	\$	4,750.00	100.00%		-	\$	475.00
37 FO	JNDATIONS	\$	500.00	\$	500.00			\$		\$	500.00	100.00%	\$	-	\$	50.00
TO	ΓAL	\$ 1	180,932.50	\$	108,331.25	\$	71,401.25	\$	-	\$	179,732.50		\$ 1	,200.00	\$	17,973.25

STATEMENT OF WORK DONE TO DATE

TO:

S.J. Collins Entriprises

DATE PREPARED:

5/11/15

P.O. Box 214

TRAFFIC & LIGHTING EST. NO.

2

Fairburn, GA 30213 Attn: Mr. Donnie Perry **ESTIMATE PERIOD FROM:**

4/1/2015

TO

4/30/2015

TRAFFIC & LIGHTING JOB NO.

A14-18

PROJECT: TRAFFIC SIGNAL INSTALLATION

N. COLLEGE AVE. & MASONIC DR.

FAYETTEVILLE, AR

WHOLE FOODS

ITEM				PREVIOUS	P	REVIOUS	THIS	THIS	TOTAL		TOTAL
NO.	ITEM DESCRIPTION	CONTRACT	UNIT	ESTIMATE	E	STIMATE	ESTIMATE	ESTIMATE	TO DATE	•	TO DATE
		QUANTITY	PRICE	QUANTITY		AMOUNT	QUANTITY	AMOUNT	QUANTITY	,	AMOUNT
	TRAFFIC SIGNAL ITEMS										
1	SYSTEM LOCAL CONTROLLER, TS2 TYPE 2, (8-PHASES)	1.00	\$ 16,675.00	0.25	\$	4,168.75	0.75	\$ 12,506.25	1.00	\$	16,675.00
2	TRAFFIC SIGNAL HEAD, LED (3 SECTION, 1 WAY)	10.00	\$ 660.00	10.00	\$	6,600.00	-	\$ -	10.00	\$	6,600.00
3	TRAFFIC SIGNAL HEAD, LED (4 SECTION, 1 WAY)	2.00	\$ 1,050.00	2.00	\$	2,100.00	-	\$ -	2.00	\$	2,100.00
4	COUNTDOWN PEDESTRIAN SIGNAL HEAD, LED	4.00	\$ 675.00	-	\$	-	4.00	\$ 2,700.00	4.00	\$	2,700.00
5	ELECT. CONDUCTORS IN CONDUIT (1C/#8 A.W.G.)	400.00	\$ 1.40	-	\$	-	400.00	\$ 560.00	400.00	\$	560.00
6	TRAFFIC SIGNAL CABLE (5C/14 AWG)	750.00	\$ 1.65	-	\$	-	750.00	\$ 1,237.50	750.00	\$	1,237.50
7	TRAFFIC SIGNAL CABLE (7C/14 AWG)	1,000.00	\$ 1.95	-	\$	-	1,000.00	\$ 1,950.00	1,000.00	\$	1,950.00
8	TRAFFIC SIGNAL CABLE (20C/14 AWG)	450.00	\$ 5.10	-	\$	-	450.00	\$ 2,295.00	450.00	\$	2,295.00
9	GALVANIZED STEEL CONDUIT (1.25")	50.00	\$ 12.00	-	\$	-	50.00	\$ 600.00	50.00	\$	600.00
10	NON-METALLIC CONDUIT (2")	350.00	\$ 15.00	35.00	\$	525.00	315.00	\$ 4,725.00	350.00	\$	5,250.00
11	NON-METALLIC CONDUIT (3")	150.00	\$ 19.00	150.00	\$	2,850.00	-	\$ -	150.00	\$	2,850.00
12	NON-METALLIC CONDUIT (3") - BORED	300.00	\$ 28.00	300.00	\$	8,400.00	-	\$ -	300.00	\$	8,400.00
13	CONCRETE PULL BOX (TYPE 2, HD)	5.00	\$ 670.00	5.00	\$	3,350.00	-	\$ -	5.00	\$	3,350.00
14	TRAFFIC SIGNAL MAST ARM & POLE W/FOUNDATION (26')	1.00	\$ 12,235.00	1.00	\$	12,235.00	-	\$ -	1.00	\$	12,235.00
15	TRAFFIC SIGNAL MAST ARM & POLE W/FOUNDATION (45')	1.00	\$ 16,150.00	1.00	\$	16,150.00	-	\$ -	1.00	\$	16,150.00
16	TRAFFIC SIGNAL MAST ARM & POLE W/FOUNDATION (50')	1.00	\$ 16,550.00	1.00	\$	16,550.00	-	\$ -	1.00	\$	16,550.00
17	TRAFFIC SIGNAL MAST ARM & POLE W/FOUNDATION (56')	1.00	\$ 20,530.00	1.00	\$ -	20,530.00	-	\$ ~	1.00	\$	20,530.00
18	TRAFFIC SIGNAL PEDESTAL POLE W/FOUNDATION (10')	1.00	\$ 2,625.00	1.00	\$	2,625.00	-	\$ -	1.00	\$	2,625.00
19	VIDEO CABLE	1,100.00	\$ 5.70	-	\$	-	1,100.00	\$ 6,270.00	1,100.00	\$	6,270.00

ITEM					PREVIOUS	Р	REVIOUS	THIS	THIS	TOTAL		TOTAL	
NO.	ITEM DESCRIPTION	CONTRACT		UNIT	ESTIMATE	Е	STIMATE	ESTIMATE	ESTIMATE	TO DATE		TO DATE	
		QUANTITY		PRICE	QUANTITY	,	AMOUNT	QUANTITY	AMOUNT	QUANTITY		AMOUNT	
20	VIDEO DETECTOR (CLR)	6.00	\$	2,660.00	-	\$	-	6.00	\$ 15,960.00	6.00	\$	15,960.00	
21	VIDEO PROCESSOR, EDGE CARD (2 CAMERA)	3.00	\$	3,850.00	-	\$	-	3.00	\$ 11,550.00	3.00	\$	11,550.00	
22	VIDEO EDGE CARD EXTENDER	1.00	\$	535.00	-	\$	-	1.00	\$ 535.00	1.00	\$	535.00	
23	VIDEO MONITOR (CLR)	1.00	\$	400.00	-	\$	-	1.00	\$ 400.00	1.00	\$	400.00	
24	VEHICLE DETECTOR RACK (16 CHANNEL)	1.00	\$	1,260.00	-	\$	-	1.00	\$ 1,260.00	1.00	\$	1,260.00	
25	ANTENNA CABLE (TYPE 6)	75.00	\$	5.60	-	\$	-	75.00	\$ 420.00	75.00	\$	420.00	
26	ELECT. CONDUCTORS FOR LUMINAIRES (2C/12)	450.00	\$	1.50	-	\$		450.00	\$ 675.00	450.00	\$	675.00	
27	MAINTENANCE OF TRAFFIC	1.00	\$	2,675.00	0.50	\$	1,337.50	0.50	\$ 1,337.50	1.00	\$	2,675.00	
28	ELECT. CONDUCTORS IN CONDUIT (1C/#12 AWG, EGC)	200.00	\$	0.80	-	\$	-	200.00	\$ 160.00	200.00	\$	160.00	
29	ELECT. CONDUCTORS IN CONDUIT (2C/#6 AWG)	300.00	\$	3.40	-	\$	-	300.00	\$ 1,020.00	300.00	\$	1,020.00	
30	LOCAL RADIO WITH ANTENNA	1.00	\$	3,100.00	-	\$	-	1.00	\$ 3,100.00	1.00	\$	3,100.00	
31	LUMINAIRE ASSEMBLY	4.00	\$	540.00	4.00	\$	2,160.00	-	\$ -	4.00	\$	2,160.00	
32	18" STREET NAME SIGN	4.00	\$	535.00	-	\$	-	4.00	\$ 2,140.00	4.00	\$	2,140.00	
33	SERVICE POINT ASSEMBLY	1.00	\$	2,000.00	1.00	\$	2,000.00	-	\$ _	1.00	\$	2,000.00	
35	MAINTENANCE OF TRAFFIC - EXTRA SETUP	1.00	\$	1,500.00	1.00	\$	1,500.00	-	\$ -	1.00	\$	1,500.00	
36	POLE FOUNDATION DESIGN	5.00	\$	950.00	5.00	\$	4,750.00	-	\$ -	5.00	\$	4,750.00	
37	ENGINEER LETTER FOR AHTD POLE FOUNDATIONS	1.00	\$	500.00	1.00	\$	500.00	-	\$ -	1.00	\$	500.00	
	SUBTOTAL BID FOR TRAFFIC SIGNAL	s				\$ 1	108,331.25		\$ 71,401.25		\$	179,732.50	
	SUBTOTAL					\$ 1	108,331.25		\$ 71,401.25		\$ '	179,732.50	
m m a m i a i	COUNTY OFFER #4. PELOGATE CONTROLLED TO N.E.	ODNED											
	G CHANGE ORDER #1 - RELOCATE CONTROLLER TO N.E. C		Φ	400.00		•							
1	REMOVE & RESET PULL BOX (TYPE 2, HD)	1.00		400.00	-	\$	-	-	\$ -	-	\$	-	
2	REMOVE 3" PVC CONDUIT	40.00		27.00	-	\$	-	-	\$ -	-	\$	-	
3	NON-METALLIC CONDUIT (3") (HAND DUG)	80.00		25.00	-	\$	-	-	\$ ~	-	\$	-	
4	REMOVE & RESET CONTROLLER FORM	1.00		1,620.00	-	\$	-	-	\$ -	-	\$	-	
5	CONCRETE PULL BOX (TYPE 3, HD)	1.00		670.00	-	\$	-	-	\$ -	-	\$	-	
6	TRAFFIC SIGNAL CABLE (20C/14 AWG)	245.00		5.10	-	\$	-	-	\$ -	-	\$	-	
7	VIDEO CABLE	290.00		5.70	-	\$	-	-	\$ -	-	\$	-	
.8	ELECT. CONDUCTORS FOR LUMINAIRES (2C/12)	475.00	\$	1.50	-	\$	-	-	\$ -	-	\$	-	

ITEM				PREVIOUS	PREVIOUS	THIS	THIS	TOTAL	TOTAL
NO.	ITEM DESCRIPTION	CONTRACT	UNIT	ESTIMATE	ESTIMATE	ESTIMATE	ESTIMATE	TO DATE	TO DATE
		QUANTITY	PRICE	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT
	CHANGE ORDER # 1 SUB TOTAL				\$ -		\$ -		\$ -
	TOTAL FOR ALL CHANGE ORE	DERS			\$ -		\$ -		\$ -
	TOTAL WORK DONE TO DATE				\$ 108,331.25		\$ 71,401.25		\$ 179,732.50
	LESS: RETAINAGE				\$ 10,833.13		\$ 7,140.12		\$ 17,973.25
	LESS: OTHER DEDUCTIONS				\$ -		\$ -		\$ -
	LESS: PREVIOUS PAYMENTS				\$ 97,498.12		\$ -		\$ 97,498.12
	AMOUNT DUE THIS ESTIMATE				\$ -		\$ 64,261.13		\$ 64,261.13

Proposal



6/1/2015			 Sheet I of I
C.I.C.III. E. (Phone:	Fa	
	Job Name:	Whole Foods	
		Fayetteville, Arkan	

We hereby submit specifications and estimates for:

City ROW Cost

Item	<u>Unit</u>	Quantity	Price	<u>Subtotal</u>
Handicap Ramp	ea	2	1500.00	3000.00
Sidewalk	sf	50	5.76	288.00
Demo	ls	1	750.00	750.00
Traffic Control	ls	1	900.00	900.00
			Total \$	4,938.00

As	Noted Above
Payment to be made as follows:	
Mo	onthly Draws
NOTE: This proposal may be withdrawn by us if not accepted within 30 days. Neal Gosdin	Acceptance of Proposal
Authorized Signature, Brent Scarbrough & Company, Inc.	Date:

NOTICE TO OWNER

Under the Mechanie's Lien Law, any contractor, subcontractor, laborer, material man or other person who helps to improve your property and is not paid for his labor, services or material, has a right to enforce his claim against your property. Under the law, you may protect yourself against such claims by filing, before commencing such work of improvement, an original contract for the work of improvement of a modification thereof, in the office of the county recorder of the county where the property is situated and requiring that a contractor's payment bond be recorded in such office. Said bond shall be in an amount not less than fifty percent (50%) of the contract price and shall, in addition to any conditions for the performance of the contract, be conditioned for the payment in full of the claims of all persons furnishing labor, services, equipment or materials for the work described in said contract.



Corporate Office

P.O. Box 1236 Van Buren, AR 72957 Toll Free: (800) 533-3221 Project Manager

Grady Gann

E-mail: grady@timestriping.com Website: www.timestriping.com

Fully Licensed, Insured & Bonded – Arkansas Contractor's License #0017280416

"ON TIME EVERYTIME"

DATE:

June 3, 2015

RE:

WHOLE FOODS FAYETTEVILLE

MASONIC DRIVE & COLLEGE, FAYETTEVILLE, ARKANSAS

QUOTE FOR PAVEMENT MARKINGS

We are pleased to offer the following quote for the above referenced project per your request. The prices include all labor and materials needed to complete this portion of the project. All items as listed below are in accordance with Federal and AHTD Specifications, and the 2009 MUTCD. Should a formal contract be issued, this quote must be made part of the contract. This quote is all inclusive.

<u>Upon approval of this quote, we must receive a signed copy of acceptance before any work orders will be scheduled. Please fax signed quote to (479) 474-0498.</u>


<u>ITEM</u>	DESCRIPTION	<u>UNIT</u>	$\overline{\text{QTY}}$	PRICE	TOTAL
1	Removal of 4" Permanent Markings	LF	640	\$1.00	\$640.00
2	4" Reflective Pavement Markings (Paint)	LF	1,320	\$0.50	\$660.00
3	12" Reflective Pavement Markings (Paint)	LF	94	\$3.00	282.00
4	24" Reflective Pavement Markings (Paint)	LF	240	\$5.00	1,200.00
5	Reflective Pavement Markings, Arrows (Paint)	EA	12	\$150.00	\$1,800.00


Notes: If a performance bond is needed, add 1% (\$250.00 minimum) to our quote. This quote includes 1 mobilization and is valid for 30 days from issuance. Price does not include surface prep or cleaning. Additional mobilizations are \$1,000.00 each. The pricing for this quote is all-or-nothing; all items must be taken together.

Thank you in advance for your time and consideration. If you should have any questions, comments, or are in need of additional information, please feel free to contact me at (479) 841-3305.

C	incere	ls/
O	meere	IV.

Grady Gann, Project Manager Accepted By:_____





RESOLUTION NO. 92-14

A RESOLUTION TO EXPRESS THE CITY COUNCIL'S INTENTION TO PAY FOR THE INSTALLATION OF A TRAFFIC SIGNAL AT MASONIC DRIVE AND COLLEGE AVENUE IF WHOLE FOODS, INC. CONSTRUCTS ITS STORE AT THIS INTERSECTION AND TO APPROVE A BUDGET ADJUSTMENT OF \$150,000.00

WHEREAS, a potential large (\$25 million) commercial development to include a Whole Foods grocery store and other businesses is planned for property at 3535 North College Avenue which is West of the Masonic Drive and College Avenue intersection; and

WHEREAS, the potential Whole Foods store would likely create 140 permanent jobs with estimated average wages at \$19.00 per hour for an annual payroll of over \$5 million; and

WHEREAS, this potential Whole Foods store would likely generate around \$1 million annually in tax revenues; and

WHEREAS, this large, traffic generating development needs a traffic signal to ensure safe access onto College Avenue for its customers and existing drivers on North College near the Masonic Drive intersection; and

WHEREAS, a traffic signal at this location has been approved by the Arkansas Highway and Transportation Department if Whole Foods is constructed as planned; and

WHEREAS, it is in the best interest of the citizens of Fayetteville for the City to install a traffic signal at College Avenue and Masonic Drive at a cost of about \$150,000.

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF FAYETTEVILLE, ARKANSAS:

Section 1: That the City Council of the City of Fayetteville, Arkansas hereby a approves a budget adjustment of \$150,000.00 that can be spent for the installation of a traffic signal at North College Avenue and Masonic Drive if approved by the Arkansas Highway and Transportation Department and if Whole Foods constructs its store approximately as shown on the Large Scale Development submitted and approved by the Fayetteville Planning Commission.

PASSED and **APPROVED** this 6th day of May, 2014.

APPROVED:

ATTEST:

LIONELD JORDAN, Mayor

: Dondra & Smith SONDRA E. SMITH, City Clerk/Treasurer The